



PROGRESS :

- Superstructure brick and block work continues to the store areas at each end of the sports hall.
- The Kalwall screens are now complete to the whole site.
- The Electrical 1st fix / baskets and trays are being installed continues.
- The mechanical 1st fix continues.
- The 1st floor studwork walls continue.
- Painting to walls within the amenity area and sports hall continues.
- Ceilings to the amenity area continue.
- Timber slopes around the sports hall blockwork is continues.

PROGRAMME :

Snagging of the steel frame paint is continuing. Also secondary steel coatings are due next week.

We are looking at arranging temporary heating and ventilation to the building to assist with drying the building out, at present the humidity is hindering the drying out process.

High level M&E works continue within the sports hall.

We are pushing for all works to be complete within the sports hall area by 8th March! This is the date I have booked for the sports hall timber floor to be installed.

HEALTH, SAFETY & QUALITY

- Rev1 CPHSP Issued
- F10 In Place
- Building Control Appointed
- Delap Survey Completed
- PB Safety audit score 95.45%
- 23.11.20 PB Safety audit score 97.03%
- 17.12.20 PB Safety audit score 90.91%



Your **project snapshot** from **Glencar CONSTRUCTION**



Progress Photos: Week 27

